COMPLETION REPORT

1 Name of work : CONSTRUCTION OF MARKET BUILDING AT J.P.PARK IN WARD NO.17.

2 Sanctioned Estimate No. & Date : CE/RRN/TS/328/2018-19, Dt:- 05.03.2019

3 Head of Account : (P-3493) CONSTRUCTION OF MARKET BUILDING AT J.P.PARK.

4 Entrustment Order No. & Dated : EE(P)/RRN/W.O/19/19-20 Dt:-27.09.2019

5 Name of the Contractor : **Sri.Purushotham Raju N**

6 Date of Commencement :

a) Time stipulated for completion of work (Days) : **365 days**

b) Date of Completion : 18.05.2022

c) Delay in Execution of Work (Days) : —

7 Measurement recorded in : MB No: 2713 Page No.from : 271270 - 271285

8 Check measurement of the A.E.E. on...12/05/2022. : MB No: 2713 Page No.from : 271270 - 271285

9 Name of the Official in charge of the work. : Sri.B.K.Dinesh Kumar

a) Asst. Engineer : Sri. B.K.Dinesh Kumar

b) Asst. Exe. Engineer : Sri. B.K.Dinesh Kumar

Sanctioned estimated amount(Lakhs.)	Amount claims as per actually vide as per bills(Rs)	Difference	
		Excess	Savings
500.00	1st, 2nd and 3rd Bill =Rs. 4,85,30,622.00 4th and Final Bill =Rs. 73,79,482.00 **Total Amount =Rs.5,59,10,104.00**	-	–

1. Certified that the above work has been completed within the stipulated time noted in the work order.
2. Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embedded in the agreement.

P.K. Dinesh Kumar
Assistant Engineer(P)
Rajarajeshwari Nagara Zone
BBMP

B.K. Dinesh Kumar
Asst.Executive Engineer.(Project)
Rajarajeshwari Nagara Zone
BBMP

Executive Engineer.(Project)
Rajarajeshwari Nagara Zone
BBMP

Chief Engineer
Rajarajeshwari Nagara Zone
Bhruth Bangaluru Mahanagara Palike

Scanned by TapScanner